



FUTERA II START UP CHECK LIST

The following items must be field verified as complete prior to the scheduling of factory authorized start up.

1. All electrical is installed and checked: Yes No
2. All water connections are made: Yes No
3. System is flooded and pressure tested: Yes No
4. All pumps (primary or secondary) are running: Yes No
5. Flow switches installed and adjusted: Yes No
6. Drain valve installed on outlet prior to isolation (boiler only): Yes No
7. T/P gauge installed on outlet prior to isolation (boiler only): Yes No
8. Low water cut off installed and wired: Yes No
9. Lead/lag/external controls installed and tested: Yes No
10. All gas connections are complete: Yes No
11. Gas pressure verified between 5" and 14" WC Yes No
12. Gas lines purged and tested for leaks: Yes No
13. All stacks/vents connected per spec: Yes No
14. Air inlet duct work and related items installed: Yes No
15. All boiler related equipment operational: Yes No
16. _____ Yes No
17. _____ Yes No
18. _____ Yes No
19. _____ Yes No
20. _____ Yes No